

# 공사시행사진

2023.4.10. ~ 4. 12.

		
<p>기존창호를 철거중</p>	<p>기존창 철거</p>	<p>창문자재</p>
		
<p>새창틀 자재</p>	<p>기존 창호를 철거</p>	<p>틈새 단열작업(창틀주변)</p>
		
<p>창틀 고정 및 핸들작업</p>	<p>실리콘 작업</p>	<p>설치완료</p>

※작업내용 : 객실 남측면 9곳(거실창, 2.4m×2.2m)창호 설치  
 - 설치객실 : 410, 501, 503, 504, 509, 705(거실1), 801(거실1, 방1)호